



512 N LINCOLN ST. - SUITE 205 BAY CITY, MI 48708
 TEL 989-894-2785 866-894-2785 FAX 989-894-2805

Job Name: English Storm - Round and Box

Number: 12345

Location: Smith St.

Contractor: Smith Contracting

Phone #:

ST5			Ship Date:	
	Quantity	ProductID	Description	Weight (lbs)
Pipe	65		RCP B Wall-2 12"	
Joint Seal	2		Joint Seal 3'x3' Butyl Rubber	
Precast	1		3'x3' Flat lid w/1737 6H	1,076
	1		3'x3' Manhole Section 12H	976
	1		3'x3' Storm Base 6F 64HI	6,514
Total Precast Weight (lbs)				8,566

ST6			Ship Date:	
	Quantity	ProductID	Description	Weight (lbs)
Frame & Ring	1		R-1713	
Grate & Cover	1		R-1713	
Pipe	18		RCP B Wall-2 12"	
Joint Seal	2		Joint Seal 4'x4' Butyl Rubber	
Precast	1		4'x4' Flat lid 24" Ecc 6H	1,618
	1		4'x4' Manhole Section 55H	6,029
	1		4'x4' Storm Base 6F 66HI	8,922
Total Precast Weight (lbs)				16,569

ST7			Ship Date:	
	Quantity	ProductID	Description	Weight (lbs)
Frame & Ring	1		R-1713	
Grate & Cover	1		R-1713	
Pipe	76		RCP B Wall-2 12"	
Joint Seal	2		Joint Seal 4'x4' Butyl Rubber	
Precast	1		4'x4' Curb Inlet w/1737 11H	2,170
	1		4'x4' Manhole Section 33H	3,586
	1		4'x4' Storm Base 6F 66HI	8,562
Total Precast Weight (lbs)				14,318

ST8			Ship Date:	
	Quantity	ProductID	Description	Weight (lbs)
Frame & Ring	1		R-1713	
Grate & Cover	1		R-1713	
Pipe	50		RCP B Wall-2 12"	
Joint Seal	2		Joint Seal 60" Butyl Rubber	
Precast	1		60" Manhole Cone 24" Ecc 24H	2,550
	1		60" Manhole Section 24H	2,558
	1		60" Storm Base 6F 58HI	7,873
Total Precast Weight (lbs)				12,981



512 N LINCOLN ST. - SUITE 205 BAY CITY, MI 48708
 TEL 989-894-2785 866-894-2785 FAX 989-894-2805

Job Name: English Storm - Round and Box

Number: 12345

Location: Smith St.

Contractor: Smith Contracting

Phone #:

ST9			Ship Date:	
	Quantity	ProductID	Description	Weight (lbs)
<i>Frame & Ring</i>	1		R-1713	
<i>Grate & Cover</i>	1		R-1713	
<i>Pipe</i>	18		RCP B Wall 42"	
<i>Joint Seal</i>	2		Joint Seal 6'x6' Butyl Rubber	
<i>Precast</i>	1		6'x6' Flat lid 24" Ecc 6H	3,395
	1		6'x6' Manhole Section 19H	2,932
	1		6'x6' Storm Base 6F 66HI	11,451
Total Precast Weight (lbs)				17,778